

South-West Rail Resilience Programme

Teignbridge Locality November 2018

Zeignnoutin




Keeping the South West rail healthy Carlish



Background

- The railway is a vital artery for the South West:
 - Government has stated that 'protecting the line at Dawlish is a national priority of the utmost importance'
 - 134 trains carry around 12,500 passengers along this section each weekday.
 - Up to 14 freight trains also use this section each weekday.
- Regular failures throughout the years –
 every failure has a huge cost to the local
 and regional economy as well as
 significantly disrupting residents and
 businesses that rely on the railway.
 Frequency of events is forecast to increase
 so doing nothing is not an option.
- Diverse community interests:
 - Cliff top residents
 - Beach users (dog walkers)
 - Tourism industry
 - Passengers commuters and leisure
- Significant environmental and ecology considerations















Parsons Tunnel North Portal

- Planned and additional surveys and ground investigations completed.
 - No immediate intervention required
 - Interpretive report to be produced by Arcadis
- Design of rockfall shelter commenced.
- Design completion April 2019.













Marine Parade

- Recommended Option presentation completed on the 3rd October.
- Single option was formalised in October 18
 - Height of sea wall 7.5 meters
 - Width of walkway 4 meters
 - Finishes on the seaward and landward side of sea wall to be developed through design phase
 - Lighting to be proposed and agreed with TDC during design phase
 - ARUP have confirmed erosion of rock on the beach and how this affects the sea wall height as above
 - Decision on the Town Gateway end of the promenade to be formalised during design phase.
 - We will present the final design to the local community and local stakeholders in 2019.









Parsons Tunnel to Teignmouth

- Planned surveys and ground investigations completed as scheduled.
- Designer currently developing track alignment (structures at Parsons tunnel, Sprey point and Teignmouth cutting) to reduce reclamation.
- We are continuing to work up options, based on these extensive investigations
- Environmental Impact Assessment (EIA) scoping to be completed at the end of option selection to allow EIA to be started earlier.







Central Tunnels

- DfT approval for further development.
- Requirements currently being formalised.
- Works to be tendered using the design framework.
- Contract to awarded in the new year.











Colonnade to Coastguards

- Requirements meeting took place with TDC & EA on the 2nd November.
- Contract to be awarded scheduled for the new year.











Dawlish Beach & other works

- Contract awarded to BAM Nuttall 1st November 2018.
 - Breakwaters to commence November 2018.
 - Breakwaters complete March 2019.
 - GPR of sea walls November/ December 2018.
 - Due to timber procurement and MMO licence groynes works will commence in March 2018.
- Contract to be awarded to Alun Griffiths November 2018.
 - Clearing debris
 - Tactile/ roped access rock cutting and netting











Any Questions

